

Warning: These start up forms must be filled in and signed and a copy sent to CAG Cooling for review and for registering for warranty purposes. Failure to do so will void the factory warranty.

3770B Laird Road, Mississauga, Ontario, L5L 0A7, 1-800-951-0777, Fax 905 820 3490, Web: www.cagcooling.com

3770B Laird Road, Mississauga, Ontario, L	TART UP FORMS						
PROJECT			CHILLER SOLD BY				
ADDRESS			SERVICE COMPANY				
CITY/PROV./POSTAL CODE			CITY/PROV./POSTAL CODE				
PHONE FAX			PHONE FAX				
ON SITE CONTACT			SERVICE TECH				
PHONE	EMAIL		SERVICE TECH PHONE				
CHILLER MODEL	S/N		SERVICE TECH EMAIL				
DATE OF VISIT	•		REASON FOR VISIT				
DATA CHECKPOINTS	UNIT OF MEASURE	LOG	WHAT PROBLEM DID YOU ENCOUNTER IN EACH OF THE CIRCUITS BELOW?				
CHILLED WATER TEMP IN	°F		REFRIGERATION				
CHILLED WATER TEMP OUT	°F		\neg				
CHILLED WATER PRESSURE ENTERING	PSIG		\neg				
CHILLED WATER PRESSURE LEAVING	PSIG						
CHILLED WATER FLOW	GPM						
GLYCOL CONCENTRATION	%						
SET POINT TEMPERATURE STAT	°F						
UNLOADING 1T STAT	°F		\neg				
UNLOADING 2T STAT	°F						
HIGH TEMPERATURE T STAT	°F		PLUMBING				
LOW TEMPERATURE T STAT	°F						
CHECK ALARMS	Y/N						
CHECK DRY CONTACTS	Y/N						
SUCTION PRESSURE	PSIG						
HEAD PRESSURE	PSIG						
SUCTION LINE TEMP	°F						
SUPERHEAT	°F						
LIQUIDE LINE TEMP	°F						
SUBCOOLING	°F						
LOW PRESSURE SETTING	PSIG		ELECTRICAL				
HIGH PRESSURE SETTING	PSIG						
TD LOW PRESSURE SETTING	PSIG						
FAN CYCLE SWITCH 1	PSIG						
FAN CYCLE SWITCH 2	PSIG						
FAN CYCLE SWITCH 3	PSIG						
FAN CYCLE SWITCH 4	PSIG						
COMPRESSOR OIL LEVEL OK	Y/N						
OIL ADDED	OZ						
REFRIGERANT	LBS						



Warning: These start up forms must be filled in and signed and a copy sent to CAG Cooling for review and for registering for warranty purposes. Failure to do so will void the factory warranty.

3770B Laird Road, Mississauga, Ontario, L5L 0A7, 1-800-951-0777, Fax 905 820 3490, Web: www.cagcooling.com

START UP FORMS - CWT CHILLERS Con't						
PROJECT			CHILLER MODEL S/N			
DATA CHECKPOINTS	UNIT OF MEASURE	LOG	WHAT PROBLEMS - IF ANY - DID YOU ENCOUNTER DUE TO INSTALLATION	ı		
CONDENSER WATER TEMP IN	°F		ISSUES?			
CONDENSER WATER TEMP OUT	°F					
CONDENSER WATER PRESSURE ENTERING	PSIG					
CONDENSER WATER PRESSURE LEAVING	PSIG					
CONDENSER WATER FLOW	GPM		WHAT SUGGESTIONS DO YOU HAVE FOR OUR PRODUCTS REGARDING: WORKMANSHIP			
	L1 -L2					
CHILLER LINE VOLTAGE	L1 -L2					
	L1 -L2					
	L1					
CHILLER LINE AMPERAGE	L2					
	L3		COMPONENT QUALITY			
	L1					
COMPRESSOR AMPERAGE	L2		7			
	L3		7			
	L1		7			
# 2 COMPRESSOR AMPERAGE IF EQUIPPED	L2		7			
	L3		EASE OF SERVICE			
	L1		7			
# 3 COMPRESSOR AMPERAGE IF EQUIPPED	L2		7			
	L3		7			
PUMP AMPERAGE	L1					
	L2					
	L3		7			
	L1		EMERGENY CONTACT INFORMATION			
# 2 PUMP AMPERAGE IF EQUIPPED	L2		NAME TELEPHONE			
	L3		1			
	L1		2			
	L2		3			
CONDENSER FANS TOTAL AMPERAGE	L3		4			

FORM COMPLETED BY				
SIGNATURE	DATE			
CUSTOMER				
SIGNATURE	DATE			
DID YOU AFFIX YOUR SERVICE STICKER TO THE CHILLER?		YES	NO	